

文字记录： 20260908_160149 2026年9月9日

会议主题：20260908_160149

上传时间：2026年9月9日（周三） 09:43（GMT+08）

智能纪要：[20260908_160149 2026年9月9日](#)

说话人 1 00:00:14

Yeah, I've got Shuang's questions. They all seem to make good sense.

说话人 2 00:00:58

Who we got? We still waiting for a couple. Yeah, I think Xiaofeng and Liang need and shuangshuang, John Nelson. Yeah, no, that's fine.

说话人 2 00:02:15

范工、胡工，高主管跟赵主管他们是在其他会上，还是马上就能加入了呀？

说话人 3 00:02:25

高工好像正在等，没进去，你稍等一下。

说话人 2 00:02:29

啊，OK。

说话人 4 00:02:31

赵工也是正等着呢，他也等着进入呢啊。

说话人 2 00:02:38

哎，我这边看他。

说话人 4 00:02:41

他在那一直在转呢，那个，你再加一遍赵工。

说话人 2 00:03:00

Yeah, I just checked and they're in the entering phase, but maybe some network issue and they're updating and cannot join them, join in the team's meeting. Sometimes it happens. I don't know the reason, but I. Technology. Yeah, but I meet once as well. And I don't know the reason, but I just cannot join the meeting. And the people there cannot see the application.

说话人 1 00:04:12

Yeah, thanks. Okay, so I've not gone through it in detail, but it looks like it could work. So we have. I'm just thinking if we were installing the skid, we would need to probably connect submodule, subassembly 1 to subassembly 2. So we connect those two together and then we skate that back into the corner of the room. Which then means we can access all of this front space here to make the connections, service connections on the wall because most of our service connections are coming through at the back, at this sort of height here. So that's where we envisage our connections being. Thoughts are we would have a plate that we could bolt onto the wall with all of these pipes welded into that plate. And then probably a flange on both sides. So behind the wall, we work away from the flange. And on this side, we can bring in the HTF pipe work. And we can connect it onto a flanged connection on the skid and the guy can get access up here. He might have to reach 6,700 mill to get to those bolts to do them up, but it seems like it could be doable. So in that case, we could potentially have the HTF part work installed on the skid to just below this top frame section. And then we could have a final connection that we drop on. When it's installed that way, we don't have pipework sticking out above the top of the skid for shipping. So we keep the height down to a minimum. Does that kind of make sense? Yeah, make sense to me. And let me transfer it to Zidane.

说话人 2 00:07:03

双双，范工，赵工，他一开始他想聊一下3D模型这块，他的意思是说，先，他现在的思路是先从鞘，就分鞘一，连到分鞘二上，分鞘二怼到墙上，你看那一排黄色的相当于是他的 HTF，TCU 的管路，出来的就是冷热源的管路，我们可以把然后他这面的墙跟对面的墙都相当于是有一个。平面的盘，给他接住这些管路，拿法兰进行连接，底下，这个管路底下，做他的咱们这边的供冷热源的管路的接上，等于说比较顺畅的连上，这样的话他也能保证咱们的整个的分翘是最小的情况，高度最小的情况，你觉得这个合理吗？

说话人 4 00:08:21

李博说，我想问一下，他是说因为 THTF 管路，就是比原先的管路都是矮了，它可以位置低下来，是吧？黄色的。就他现场是可以低下来的啊。你问问啊。

说话人 2 00:08:43

就是你想问的是他现在是 HTF 管道多高，是吧？

说话人 4 00:08:49

就是如果按照现在这个方案的话。现在管，就 HTF 管路的高度是比原先低的，它可以低下来，它如果可以低下来，就可以连啊。

说话人 2 00:09:00

OK. So, Shuangrong has a question that the for the current plan, you just suggested the HTF pipeline is lower than the previous versions. Is that capable? If this one is acceptable, then Shuangrong thinks it would work well.

说话人 1 00:09:24

We, we can't. I said we can't. We're limit. Limited for space in that area.

说话人 1 00:09:57

That wasn't the right one.

说话人 1 00:10:08

We're actually coming through the wall in this space here, but we would struggle to lower it too much because we start to clash with this piping. So if you see those three ducks are the ones that went through the wall for the HVAC. Yeah. So we're probably coming through the wall around this space here. Okay, so we can't lower it too much, but what we can do is bring the pipe work so it comes up to around this point, still pointing vertically up. And then we can vertical section with an elbow to connect onto our pipework as an on site fit. So it comes up above the skid, but that elbow section that connects onto the HTF pipework is site assembly. Does that make sense? Yeah, understand. If we go the H cap not work comes across to the back and then it runs up the back. And then connects onto our flange connection. So we got a flange connection here. We'll have a flange connection, say there, and then we connect onto our reactors or whatever. So we just try and run straight to the back, straight up the back. We can mount it on this steel work so we could have a bracket come off the steel work to support it. And then that final elbow bit there, we fit on site the bit I think we need to think about. The 10 pipes that come through the wall are. I think it might make sense for you guys to make the plate with the 10 pipes and the spigots going through the wall. And then what we would do is we would cut a slot in our metal plate here. So you can then just, we put the wall plate on the wall and feed it through and it can fit in that position and we can bolt it on or we can weld it on. Okay, got it. Don't worry about the alignment with the skid. Otherwise, the alignment from the pipes to the skid gonna be a

nightmare.They're bound to be a couple of mill out and not fit. Yeah, okay, got it. Let me transfer to.

说话人 2 00:13:13

双双，范工，他的意思是说他也不会降太低，刚才他给我们看了一下他对面的墙情况，他底下不是也有东西嘛，所以他基本上就是在他刚才看到他三个通风管道底下和上头，上头有一个底下不是有站着东西嘛，那个上面，那一个区域，做穿墙的管，咱们的管相当于是从这反氧器那块直接直着往墙那块走一段，再直接往上去。再跟他穿墙的管去连，他希望我们能把他不是有10根穿墙的管吗？TCU 的管，把做一个大的的托盘，把10根的给给拖过去，拖过去以后，这样相当于是有托盘，有这个东西，就可以。他们最后是比较好接的。

说话人 4 00:14:31

李博士，他就是刚才给咱们展示的图片，蓝色的那个设备，他是不拆的，他就希望咱们从空档里边钻过去，是那意思吗？是的，是。

说话人 2 00:14:41

一条管。那个是不拆的啊。

说话人 4 00:14:45

那要不回头我测一下这高度吧，看看。就是如果咱们想保持在这个整体，要是如果比方说整体运的话，2米5的情况下，就是他这个 TCU 的管路肯定得得2米，我刚才大概看了看，2米2左右，不知道他们到底现场有没有这高度。

说话人 2 00:15:03

OK。

说话人 4 00:15:04

那我明白他的意思了啊。

说话人 2 00:15:06

行，就那我跟他说一下，就是按那个撬块高度2米5测算的话，他你觉得目前你就是。

说话人 4 00:15:14

最低的啊。

说话人 2 00:15:15

最低的是2米2，是吧？

说话人 4 00:15:17

对对，两，我觉得可能得两米二左右啊。OK。

说话人 2 00:15:20

Yeah, Xiao.Yeah, shuangshuang understand that.I think that would work.And according to her, if we're going to like making the skid height as 2.5 meters and the the pipe the HT s ht F pipes are.At least like 2.2 meters high.And she just want to make sure if this height would fit the space you showed in the opposite way of the wall.

说话人 1 00:16:04

Or we can double check afterwards.I don't think that will fit within the 2.5.That's higher than 2.5, which is okay. That needs to be a removable section.So, the.It finishes with a flange there and then we flange up and across into this.So the wall plate is apart.

说话人 1 00:16:35

We have 10 elbows that drop down and then connect onto a flange connection within the skid framework.But the height is the height.We could, then we could actually make these long elbows and we could have the flange connection at low level if we wanted to.Yeah, anywhere this vertical section could be a flange connection.

说话人 2 00:17:00

嗯，OK。他 HTF 管道比两米五要高，他的意思是相当于是10个出来以后，他有一个90度的肘，往下走，在撬块内部做一些法兰的连接，那10个那块有一个在墙上的的，金属托盘，金属平面的意思，我不知道他你们这个专业术语叫什么，但是就直接就 wall plate。这种金属平面的感觉，到走下去，再往下，再来一个90度的转弯的肘曲，它叫肘曲，连到。反应器这块，也是有法兰连接，这样的状态。他是这么解释的，您看。

说话人 4 00:17:58

吕博士，我现在明白他的意思了，他。他就是，他他的位置还是高的，就连到咱们这边来，给他拐下来。对。我还以为是就直接对接呢。

说话人 2 00:18:10

没有没有，他他的意思是说从那块进去，然后往下有一个轴拐，然后我直接往下走，然后再再拐一下，

说话人 4 00:18:20

嗯嗯，那我。我知道，我再布一下。

说话人 5 00:18:24

那有弯头不占不占空间吗？

说话人 4 00:18:26

不，它肯定是占空间的，比我现在想的这个肯定是会占空间，因为咱们就是它如果现在不是分三个鞘嘛，分了三个鞘之后，就可能这10排管不是一字排开了，我得分上下两层了。我想想啊。那还得实际布一下，李博士，你让我我明白他的意思了，他就是他的位置是保持不变的，他还是比两米五高，然后他要从下边找咱的管来，我以为他是能降低的呢。行行，那我明白了，就是跟我跟看的那个3D图还不太一样啊。嗯嗯，那不是我还想问他一点，就那个气液分离器这个，这个就我就明白了啊。然后气液分离器那个是可以把那位置降下来吗？就是原来咱们不都，都是都是比那个 BT 04高的嘛，那个进口。然后我，因为我看上次咱们是哪个邮件里边他提到了。不，现在如果是这种清洗方式的话，是说切，就S101是可以降下来高度来的吗？

说话人 2 00:19:38

嗯，行，那我问一问。

说话人 4 00:19:39

我看看我理解的对不对，啊啊啊。

说话人 2 00:19:41

OK，好。

说话人 4 00:19:42

好嘞。

说话人 2 00:19:45

Now shuangshuang understand it well, and she will actually modify the connections and to give a draft version of this HTF connection.And she got another question about the separator.Previously, we say the because of the cleaning method, the separator should

be.Upper than, have a up higher position than the BTO4UH.But as the cleaning method has changed now, do we still have this limitation that, or otherwise we can lower the separator to, we can.

说话人 1 00:20:30

There we can lower the separator cuz we've.

说话人 1 00:20:40

Where was the.

说话人 1 00:21:06

21.Yeah, cuz we've got that drain valve now on the separator.So when we're processing, we'll have pressure in here so we can push material up into BTO4UM. But when we're cleaning.We can recirculate around and then we can drain via that drain valve.Yeah, so that gives us the option to move that down to low level cuz it doesn't have to free drain into BTO4.OK。 anymore。

说话人 2 00:21:44

OK, thanks, just verify it。

说话人 2 00:21:47

那个可以可以降低，他说现在就不需要 free 基因了，到 BT 04了，你可以随便降低，因为它里头有排口嘛。

说话人 4 00:21:59

嗯，好的，那明白了。

说话人 2 00:22:05

诶， thanks。

说话人 3 00:22:13

诶，范萌。你大概要降多少呀？

说话人 4 00:22:19

他说高度可以降，没有，原先不是要求必须那个出口比他。比这个进口高嘛，现在他没有这个要求了。

说话人 3 00:22:28

但是他那个走工艺物料的时候，他有个减压阀之后再去BT04，就是你降完之后得告诉我高度，我看减压阀要减到多少度，我怕到时候如果减的太低了，我怕流不进去了。

说话人 4 00:22:46

你是说减压阀它是根据重力往下。

说话人 3 00:22:50

你现在你现在不是不能重力流了吗？如果降低了。那那减压阀之后应该是还有点压力，要不然流不过去了。我之前是减到常压，然后直接重力流去的BT04。如果你要降的话，最好能告诉我一个高度，我看减压阀后面留多少压力，能让它进去。

说话人 4 00:23:16

行，我先，我那个现在大概布了一个，回头我我把这高度给你，告诉你一下。

说话人 3 00:23:22

嗯，行。

说话人 4 00:23:24

嗯，那个李博士，我还有一个问题，咱们现在这种三个鞘的方案的话，我想问一下能不能从吸眼器那进这个鞘？就是通道嘛，我想从吸眼器那边，能不能从这个侧面，作为一个通道进入这个鞘里边。

说话人 2 00:23:47

应该。

说话人 4 00:23:48

就这样进到 BT 02吧。可以吗？是那意思吗？应应该。就是这个，这就是，就是 case 画的这个，就是我这个图里边这个，从这个绿色的这个，就是不是跳二吗？

说话人 1 00:24:01

Jia?Yeah, one bit, Peter. Obviously, the drain and the CIP connection.Need to be accessible from the front of the skid.So the moment it shows BTO 4, BTO 1 separator and condenser push to the back.If we can move these more towards the front of that sub assembly, then we reduce the length of pipe that we need just bring through to the front for the operator to make the post connections on.You know, we've potentially got hose connections on this side or across the front.So the more we can pull these forward, hey, it gives us some space at the back to run the HTF pipe work straight up the back of the skid, and it also minimizes the hose connection that.

说话人 2 00:24:57

Is in effect gonna be a bit dead pipe.Yeah, got it.And gives us back for the valves.Yeah, okay, understand. Let me transfer this to Shawna as well.

说话人 2 00:25:10

他的意思说他 CIP 的连接和排放的，排下水的排放的都是最好是从撬块的前端去，给他触及操作的。我们现在BT04、BT01，还有叫什么？分离器和冷凝器都是在后面的，他希望咱们能把这些。把这些都尽量往前走，一方面是给后头 HTF 那块腾一些地，另外一方面就是这样的话，他们做一些软管连接的时候，他们软管连接。需要的行程就更少，更易于操作一些。

说话人 4 00:26:14

哦，明白了，李博士，他要把所有的排放口都引到翘前端。

说话人 2 00:26:19

对，他提到的是BT04、BT01，分离器和冷凝器。Condenser 那个，压缩机。Condenser 那个是，冷凝压缩，那个是吧？冷凝的那个，

说话人 5 00:26:36

DU 01。

说话人 4 00:26:39

冷凝没有排放口吧？

说话人 5 00:26:42

他的意思不，我感觉不像是说单独的排放的问题。加热。他是想整体这个设备都往前移。

说话人 2 00:26:51

他可能能需要操作的地，他有可能有软管连接的地，他就往前。

说话人 5 00:26:57

咱们这个操作那个空间不是留留在了中间吗？

说话人 4 00:27:04

他现在希望咱引出来，就是把那个口。

说话人 5 00:27:06

不是，他希望那个空间流到这个壳，这个俯视图的后身去。

说话人 4 00:27:14

操作面不是在前头吗？

说话人 2 00:27:15

在前头啊，他希望从前头操作。

说话人 4 00:27:19

那你。他想把排污口、排进口都得，都给他拿个管引出来，引到前头来。就是你现在我，他的意思好像现在是，我这是 BT 01和 BT 04的那个排放口都在那个里头呢，他现在引出来。

说话人 2 00:27:34

然后出来以后，他们就是拿软管连接的话，更方便一些，他们从前头去操作，我听这意思是。

说话人 4 00:27:42

啊，我画一下吧，那管就更多了，你不得出来吗？还得从那，从后头还得引到前头来。想想。

说话人 4 00:28:02

BT04怎么会有排放口？这电池没有排放口，只有BT01有啊。

说话人 2 00:28:08

Oh, so hack is, we just want to double check. So the BTO4, BTO1 and separator and condenser should be move forward. Yeah, looks like there's some free space around this area here where we could pull these forward. Even to the front.

说话人 1 00:28:31

Or the other thing is, can we actually make the skid narrower? Is there some dead space here or is that critical for something? Can we reduce that distance? Yeah, that distance was previously for the maintenance distance. There is a.

说话人 2 00:28:54

We can go into there. Previously, we saw, so we left this place there. Oh, this place here. I cannot see your cursor.

说话人 1 00:29:14

Oh yeah, yeah, I found it. Okay, so that space, it looks like there's some space there that we could, these vessels are towards the back of the skid. Hum. Could they move forward to the words the front of the skid so they, that one there probably moves forward 300 mill. That one could move forward by maybe 500 mill. These could move forward by a couple of hundred mill, just frees up a bit of space at the back for the piping. Okay. And if we can reduce that, that makes our access up the stairs better. Okay. So that was kind of a maximum, not a target.

说话人 2 00:30:00

Okay, got it. And also, could we do the maintenance work, like going into reach something from the. The, the emergency, I wash emergency shower part from the green vessel on the right. We reach something from that part. I is that, yeah, we can access.

说话人 1 00:30:35

As long as it's not heavy lifting cuz there's obstructions in the way. But yeah, we need to get to instruments or leaks. We can access it from this part. Okay, got it.

说话人 2 00:30:46

thanks. let me transfer to 双双 and 子亮。那个他的意思是，比如说现在那几个，他都往前一点，中间那块他说相当于是，现在不是中间那块有这300毫米左右，感觉的中间那个通道式的类似的空间嘛，他可以都往前走一点，就是右边那俩都往前走，就直接放在他 reactor 的后头一点，前。这 BT 01、BT04也都往前挤一挤，他的意思是说现在的宽度是他，最大限度的宽度，我们等于是越窄越好嘛，对于他来讲，后头能留的空间就可以给管道腾一些位置，他是这个想法。从刚才范工问的，从吸烟器那边进是可以的，只要不是太重的这些东西就行。

说话人 4 00:31:55

也不做这种。还要把这。

说话人 2 00:31:58

太重的那种操作。

说话人 4 00:32:00

300的管，300的空间，那还要减小，减小，那中间要是如果有阀门坏了怎么办呢？中间的，他的意思是中间就不要，咱们整体来看，这设备是两排设备，前面一排，后边一排。对。他意思就是说把两排的设备中间再紧点。

说话人 2 00:32:15

对。

说话人 4 00:32:16

那要是有问题，那中间可是还有阀门管，那法兰的呢？那有。

说话人 2 00:32:23

那。

说话人 4 00:32:24

那他如果要出现问题咋办呢？

说话人 2 00:32:26

那不就是他说的这个分撬，然后把这个反应器那个撬给拿走。拽出来。拽出来，然后他进。那拽出来。

说话人 4 00:32:37

但是拽出来就不，我那天就想，他不光是拽这个撬啊，因为上边还有。电线呢，还有电缆。

说话人 2 00:32:44

嗯，对，把电线电缆暂时拆一下，然后拽出来。

说话人 4 00:32:50

不是暂时，是老么多电缆，它前面就是前头这个，这个鞘三嘛。它上头好多，你看那个好像变速，那个温度啊，压力都在这，几乎都在上头呢，它把它拆下来，那线也都会跟着拆。他 case 和我的想法不一样，他觉得中间不留通道才好了，是吧？然后我就想中间通道大一点。

说话人 2 00:33:14

OK， 那我再跟他确认一下，就是你主要的担心是这个。是。后头那排的阀门，是吧？

说话人 4 00:33:22

阀门，然后还有如果他要是移前面这个撬，电线也会跟着移呀。

说话人 2 00:33:27

OK， 好的。耶，就你你说。

说话人 6 00:33:32

没没事，我我我，那就插插一句，在办公，咱们之前说的是他在，就算是不移的话，这个这个柜子是不是在那个分装进车间的时候也要拆下来啊？

说话人 4 00:33:46

对，就是上次和付工我俩讨论了一下，就是图上没看到我那个柜子，我后来又画上了那两个，就是两个柜子。他如果超了2米5宽，他肯定现在是，因为咱们这个鞘现在就2米5宽，如果把两个柜子举到这个鞘上面去，那肯定是超高了，超高他还得是拆。李博士，要不您先给他说，就是这个空间的问题，然后说完了，我再给他看一眼我的模型上面，就那俩，我放的那个柜子的位置，然后就能看出来，啊啊啊。ok。好嘞。

说话人 2 00:34:21

是，Hi, Keith.Yeah, okay, Shawn.Just want to double check on the fi facility, how we do the maintenance on the walls, on the second, the backward layer, the equipment.So previously they, eh, she had the space like 300 miles. They, they, it's not narrow because.She was thinking that some, if the, there are some walls need we need to operate or serve or do the service, we can have some space going into there and operate the second layer, the backward layer of the equipment. But if we're narrowing this space, then.

说话人 1 00:35:13

How do we come access that?We, we will, we have to install it. So this front section has to be fitted.After this bit is installed, that then gives us access to the connections.So what the aim was to have minimum connections from here going to the back side of the skid.In effect, if we had to

access some of this equipment. For maintenance, then we'd have to disconnect this front section and this front section would be pulled out so we could get in there to access it.

说话人 1 00:36:03

Our thoughts are for calibration checks, we can have an accessible instrument at the front. That we can send off if needed for routine calibration. And then we can say pressurize the system up or put hot liquid into the system and check that all the other temperature elements or pressure sensors read the same. So we do it by comparison. Yeah. And we can access the one if need be, for external national verification. If these instruments have heart communications. Then we can do quite a lot of the configuration remotely via the heart connection. So the amount of time we need to actually access this equipment hopefully is maybe every 3 years, not every 6 months. And maybe every three years we have to drop this out and get in there to maintain it might. Work better than that. We never do any disassembly on the equipment of the back, so hopefully we don't get leaks.

说话人 1 00:37:16

The only bit we disassemble, reassemble is on the front of the skid. For the catalyst charge, catalyst discharge and the hose connections. So the thoughts are if we can make the equipment at the back of the skid fixed robust, pretty much leak free. We shouldn't need to access it. If we do need to access it, we may have to pull that front section. Out to give us access to the back.

说话人 2 00:37:48

诶，get get it。好，我跟他确定了一下，他们的，他的想法确实就是把前鞘给拿出来，但他觉得这。频率不会很高，他希望把后鞘，后面那些的设备给做的越坚固越固定，越不易泄露越好。在这种情况下，包括校准什么的，他们都可以相当于是从前面那块探进去，前腔那块探进去，做一种稍微远程一点的校准。

说话人 2 00:38:30

还有一些维护什么的，他觉得他们按这种思路来讲，他们可以如果没有发生泄露或者类似这些问题。他们可以在，每三年有可能需要做一次对后面的的维护保养检修之类的，把前鞘给拉出去，然后去弄，他觉得这个频率是差不多可以接受的，而且他那个时候可能对整体也是有一个整体检修的一个状态。

说话人 6 00:39:08

那到到时候，仪表阀门的接线也会前鞘拉出来的话，发我，前鞘也是有些仪表嘛，对吧？这部分。到时候是不是也得拆掉啊？你拉不出来的话。

说话人 4 00:39:21

对，前鞘也是有仪表的，它就是要那个苯胺箱柜放在这上头嘛，苯胺柜它不光和这个前鞘有连接，它和后边的鞘也是有连接的。对。它每拆一次鞘，它这些个都要动一下。我就是不太理解他们为什么这么，而且他们这个管路上好多是法兰连接，或者是什么连接，它不是。焊接还有好多阀门，我觉得运行过程中，或者说运行过程中可能还好一些，就是刚开始实验阶段，它肯定会有漏的地，就这个非常不方便，我又把这个整个壳给挪出来，再去挤那里边某个阀，某个法兰什么的。我我我是不太理解。

说话人 2 00:40:05

他他的想法还是基本上三年才会挪一次。

说话人 4 00:40:09

不，你是，如果说稳定运行，它要没问题是可以这样的。那你要说，比方说刚开始运行的时候，那些个测漏啊什么的，它就很有可能。他就就紧得不紧，或者说是，那就很有可能会漏。

说话人 2 00:40:26

这个能有什么办法，就是规避或者说减少这个风险吗？

说话人 4 00:40:33

他上次提到了都用焊接，那不可能都用焊接的阀门啊，就是那肯定会有法兰口，法兰连接或者螺纹连接的。我觉得就是留个操作空间，我觉得这应该是最必须的，我也不懂他们那边为什么会想着就是拆这整个壳。

说话人 2 00:40:56

不是，你现在就是你现在要说服他，最主要就是让他明白就是拆鞘的频率会很高，

说话人 4 00:41:07

就是初期起码会很高，我觉得比方说实验的时候，就是刚开始测漏或者实验那会打压什么的，他肯定会有漏的地。

说话人 2 00:41:19

这。

说话人 4 00:41:19

你不能因为我一个阀门，比方说我有一个法兰或者说垫片，它漏气了，或者说是坏了，我就要把整个鞘都拆了，还有把。

说话人 2 00:41:29

就是我有点不明白，在，我们如果就在国内做一些工作，把它做的质量比较好的话，到那块，它也会产生很多的类似的事情吗？就是人工切的事情吗？

说话人 4 00:41:44

运输啊，它颠簸，不可不可避免它这个法兰那个螺栓会松。

说话人 5 00:41:53

还有你翘块之间，你这不拆成三个翘吗？你翘与翘之间的连接也一定是法兰连接。如果没有空间的话，你想紧固的话也是比较困难的。

说话人 2 00:42:09

Okay.Yeah, I will get that.Show you that.Hi, Keith.Hi, Peter.Are they saying, has he asked for too much yet?No.They just have some concern on the, the, the, the, like the, the if they're thinking that if in under.Running, were running for a time is stable phase, then they think, yeah, we don't need to access the backward too much, like 3 years once.Maybe it's a reasonable guys.But during the initial phase, they were very worrying about we need to frequently access the backwards.Because they don't think we can because of the shipment or and as it's lot of friend connections and it may be low loose.Some some part.And so when we're doing some test, they're thinking in in thinking there maybe some leak or loose part and we just need to tighten the boat or tighten the French a little bit. So there maybe some.Backward enrichment needed.So, but after the initial part, initial phase, in the stable phase, it shouldn't be a lot of such things.They were concerned that how do we do this kind of work during the initial phase that make sure it runs smoothly, stable.And are they thinking just leaks during commissioning? Yeah, the leaks during commissioning in the first one or two batches, maybe.

说话人 1 00:44:24

Hopefully we have all the leaks fix before the first batches.I would've said we that this some subassembly 3, we make sure that everything is leak free.Before we assemble this so we can put all the equipment in, we can do helium test on it, make sure that we're leak free before we bring this section in. I'm guessing if we wanted to.To run it as a whole system, we could potentially have this subassembly 3 pulled out and we could have temporary hoses to connect the pipe connections.I'm hoping we may not be able to do the HTF like that.The HTF might be a bit more than what you'd like to do.But in terms of the gas process side, I think there was only like half a

dozen connections. So you could actually have this front section pulled out and run it on a hose for the helium leak test. And then when you fit it back into position, you've just got the six connections that could potentially leak for a second leak test. I do see some issues here. That front section, you'd need to bring some skates in underneath and then lift it and pull it out. So you'd need to be able to lift it into position, so when you got some of the interconnecting part work, there needs to be some space around it for that lift, to lift it out of position. I was looking at. Oh, where's the best view potentially when we run the HTF pipework down the back and across? We could potentially have some of this HTF pipework projecting into the space where that skid sits so that flange is connecting onto the vessel. So you haven't got to reach too far back. And again, some of the pipework from the process side. It comes across the front, through the reactors, across the side and back. So our connection should be around this area and around this area. So that should be fairly easily accessible. So when laying out a part work in the connections, yeah, just need a bit of thought on how we move that into position and connect up, make sure our connections are as far forward as possible. And it could be that on this back subassembly 2, some of the pipework actually pokes out into the subassembly 3 footprint. There was, we move this directly back into position, the pipework slotted into place, and then we lower subassembly 3 into its final position. And then we can do the flange connection up. It's more than just a throw it together and pipe it up. It needs some good bracketry, some movement to be able to make those, make and break those connections. So, yeah, it makes it more difficult, but it's almost the only way I can see it work if we really wanna get it as compact as what it needs to be to fit in the space. Yeah, yeah, understand. Yeah, let me transfer to them.

说话人 2 00:48:59

他的意思就是说，先，咱们不是翘块三，后翘那块，就是翘块三嘛。翘块三，他说咱们直接先对它做一个氦检测，氦气检测，确定翘块三内部的东西全是。就无泄露的状态。之后他在连撬块二的时候，肯定会还有右边什么的时候，肯定会有连接。他数了一下，大约有6个连接点需要再做一次气密性检测。这6个点，咱们在设计的时候，分撬时候尽量让他在这个右边连接，或者说靠前一点的进行连接，这样的话，都是比较好，容易去够到的一些地方。他又提了一下，具体咱们在安装的时候，他不是那种直接装，咱们得好好设计一下，怎么装，让安装变得更合理一些。那块我没太跟上。这样的话，他觉得安装期间，会出现的需要频繁的够到后头去做保养的去做维护。那个后头的这种的阀门，去先后以后去怎么样的，会大大减少。他的想法还是空间有限，我们尽量做的越紧凑越好。是这，等于，得做的尽量让他无先后的状态吧。方工赵工。

说话人 6 00:51:03

他那里边他他也没说这个这什么线的，电气接线这事哈，估计可能这个是比较次要的事了。

说话人 4 00:51:11

我我我觉得他说的这个不好实现。就是他，你既然他就说，比方说连接点咱还能够得着。他就意思，那够得着肯定是放到前面来，可是前面这操作面就这多，已经给堵上了。

说话人 2 00:51:28

就是不一定特别前头，就是能伸手够进去的地。

说话人 4 00:51:32

那伸，就是伸手够得着的都不好够，我现在还没有跑线缆呢，而且他，我我我后来想，就是挪这个，就是反应撬块，就是他要挪的这，咱现在动不就动这个反应柱这个撬块吗？那每次动一次，TCU 这10条管得拆，最少得拆一次，拆一次然后就测一次。啊，我是觉得挺难的。

说话人 2 00:52:00

给他写邮件吧，这个我觉得，这样的话，这个如果再一次。

说话人 4 00:52:05

来回讨论也是这样。

说话人 2 00:52:06

对，对。然后给他写邮件，正式一点的。

说话人 4 00:52:09

那个，嗯，李博士，我还想让他看一眼，那个就是刚才孟工说的那个电控箱的位置，就是，我有一个图，我画到了那个三维模型里边。

说话人 2 00:52:19

他他他还没说完他的呢，实际上。

说话人 4 00:52:21

哦哦，那他先说，嗯嗯。

说话人 2 00:52:26

Okay, yeah, I just talk to shuangshuang and Desmond and they think it will work. But shuangshuang is still a little bit worry about the. I. I, if there are enough space for the connections to be.

说话人 2 00:52:48

Easy access.Yeah, with we set about 6 connections between the sub skate.So if there are enough space to make them easy to access, they, she is a bit, a little bit worry about this as well. But she will.

说话人 1 00:53:09

You go with this idea and to do the arrangement first and to see what we can get.Yeah, now it may not work.There's always that risk.But hopefully if we can see where the problems are, yeah, if we've only got two or three problems left, then maybe we can work out.A solution for those.

说话人 2 00:53:32

yeah, yeah, sounds good, thanks。

说话人 2 00:53:38

他说他他也知道这块比较紧凑，我带他看看吧，先排排看，然后如果最后剩两三个问题，说不定咱们一起想想，能把这两三个问题解决。如果剩的问题太多，咱们再换一下，他也没有那么十足的把握，这个一定能行。所以到时候咱们先排排，然后把这些问题列出来，或者说，把我们没有办法的地方，看看是理解之间问题，还是说这个确实就不行了。

说话人 2 00:54:18

So is there other things you have s thought about and want to share with us?

说话人 1 00:54:36

Just questions about some of the vent pipes.If we have the vent pipes running above the skid, as long as we can have a connection within.The framework, we can always put some of these top headers on later.That's fine.

说话人 1 00:55:04

You know, the assembly on site goes up a little bit, but if it makes it doable, it's the way forward.And I think that was it for the questions on the model at the moment.Have you got any other questions from your side?Yeah, Shasha want to ask about the precision of the control.

说话人 2 00:55:34

太懂。范工您共享一下。

说话人 2 00:55:37

Yeah, can let her to share the screen and. And to talk about, thank God, this.

说话人 4 00:55:48

李博，我还想说，刚才 case 是说有一些管路得去现场装，是不是？对啊。是那意思吗？就是那些个放散管，是吧？他刚才有。

说话人 2 00:56:00

都 sharing 特别开。哪个管？什么管？

说话人 4 00:56:05

放散管，放散管路。放散。我共享吧，我关了，我共享了。

说话人 4 00:56:27

啊因为。为什么共享不了？稍等啊。

说话人 2 00:57:15

他刚才说些弯头是不是都得放在上头？他说那些弯头，就是上头那个弯弯那些管路，这弯头放上头的话，可能会增加一些，这个他们的工作，他们的安装工作。但是如果他这是唯一的办法的话，他也可以接受。

说话人 4 00:57:36

对，我刚才也是想说，一些放散的管路。如果这个高端就限制在2米5以下的话，就这些管路就是。我们可以在现场，咱这预制好，然后他现场再去复原装一下，他可能也是这个意思。嗯，就是。

说话人 2 00:57:57

你你再说一遍，我没听懂。

说话人 4 00:58:00

就是这些个，这点管，这不放散管吗？他现在是超出了这个两米五的那个翘高吗？就这些管路，我们可能是在，在咱们这边，中国这边把它给装好，然后到运输的时候把它拆下来，然后在现场还得把它给复原回去。就是写个放。

说话人 2 00:58:20

嗯，OK。

说话人 2 00:58:21

Yeah, so as for the bend pipe, or just check the item is called leader and I'm not quite sure this pipes that above the ski. Shawn is says we can. Build them, but we will disassembly this one. It won't. I won't go with the speed. And when it reaches the sandwich site and maybe we need you to reassemble, assemble it, and it would, well, add some work. Yeah, now that's fine. Yeah, thanks.

说话人 2 00:59:06

好，我跟他说一下这个方三管的事情。

说话人 4 00:59:09

嗯嗯，然后下边就想讨论的是这几个控制柜。就是，这次上次给的示意图里边，就是这个苯胺柜，就那 I、IO 柜，是放在这个翘顶上的。我，你上，我就不明，他这个装的时候，这不也超出了两米五的位置吗？那他到时候还是要拆的，是这意思吧？

说话人 2 00:59:33

还是要拆的。

说话人 4 00:59:36

因为他已经高出两米五了嘛，你进那个，进电梯是进不去的嘛。就还也高出了咱们的运输的高度嘛。就是，我就说，就是其实是，就是在中国把它装好之后，运输的时候也是要把它拆下来的。然后到现场再把它复原，那这线就是相当于装一遍拆一遍。他是这个意思吗？他上次建议就是放这个顶上啊。ok。

说话人 2 01:00:03

So for the control handle, this tool, and we saw your suggestion is to put it above the skid, which is actually exceed 2.5 meters. So when we're doing the transportation and also from the lift, we're we transport to this surf more. This control panel would need to be disassembled. And, and will be reassembled after it reaches the surface Hydrogen Nation room. And so the, so we also need to do the disconnection and reconnection maybe twice. And is that okay for you?

说话人 1 01:00:59

It's, if that's what it takes, I'll keep looking at it. And you keep thinking, could you have it so you could lie it down flat on its back to shipping, but that would still be too high. I don't know whether on some of the smaller junction boxes, there's space within the skid to fit them but still make them accessible. I'm guessing not. So yeah, I think it's a case of that's what needs to happen. Whether we like it or not, it needs to happen. Yeah.

说话人 2 01:01:46

他想的是说咱们能不能把它就放平，比如说运输的时候把它给放平之类的。

说话人 4 01:01:56

放平也是超高啊。对。现在已经是2米5了啊。

说话人 2 01:01:59

他觉得可能也是超高，所以可能。对。没什么特别好的办法，是吧？

说话人 4 01:02:07

对，而且还有一个就是如果这个放在这个位置的话，咱们底下这几个反应柱的温度变送器每次抽取的时候就是有问题。它就相当于占了它那个抽取空间了，这边还好，这边它底下应该没有啥东西，但就是这边。

说话人 2 01:02:24

抽取，什么叫抽取？

说话人 4 01:02:24

就是。就这几个温度的反应柱的温度变送器。它底下是个碳杆的。就每次有问题的时候，咱们把它拆下来的时候，它这有一个水空间。

说话人 2 01:02:39

这个这个抽取的这个次数，就频率是多少？

说话人 4 01:02:45

倒不是特别高，就是坏了才抽呢，不坏不会抽。

说话人 2 01:02:49

OK。在我们预期坏的频率是多少？

说话人 4 01:02:53

你是提这个啥意思？

说话人 2 01:02:54

比如说三年一次，几年一次这种的。

说话人 4 01:02:58

这这这不太好说这个。

说话人 2 01:03:00

嗯，对。

说话人 4 01:03:01

应该他不会特别特频繁，但是肯定会有这个问题。ok。三，嗯嗯嗯。

说话人 2 01:03:08

Okay, so and another problem, yeah, I just transfer and double check with shuangshuang that even bend down the control panel, I it also exceed a little bit on the height and could not fit in the 2.5 frame, so. Maybe the only thing we can do is like disassemble and reassemble. And there is another concern is about the temperature transmitter underneath of the larger control panel. Yeah, yeah. What she is pointing. Right. This one, if there are some issue on that, they in need to be go up to get out the temperature transmitter. And it will have some space confliction with the control panel, though, when it works well, we don't need to do anything like put it out, but it may happens. And though the frequency is very low, but it may happens.

说话人 1 01:04:25

So what's the chances of.

说话人 1 01:04:37

Go on. That's the control panel for the is instruments, the one above the temperature elements. Can we not get that as a, an, a rectangle rather than a square panel? So we keep the height down a little bit. And then I. I'm guessing we would have space to mount it on the back of subassembly 3. Let me. So yeah, my screen. Okay. Yeah. So we need, can you see my mouse?

Yeah, yeah, I can see that. So we need to keep that area there free so we can lift that vertically. So the panel sat in that space there. Does that work? So we give it enough space to lift these out vertically in front of the panel? The guy then would have to reach, he'd be on a platform here, so he'd be reaching over maybe two fifty. To get to the panel, most of what he'll be doing will be off the back. So he might be leaning over, but it's, it would still be hopefully reachable. So yeah, and if it fits in there, then that would be. That will be good.

说话人 1 01:06:16

Yeah, I think there were a couple of instruments on either this skid. I think it was on this skid. So we put it, if we had to reassemble it, we could reassemble it in that location. We could bring the instrument from that's get up into the panel as well is that would be in that corner. Not sure whether it makes sense, but the. The other junction box could maybe fit on that corner. Yeah, so putting them like a side by side. And, but that one could be connected to this kid. Doesn't matter cuz we mention them later on, right? So it could fit on that corner. So maybe the junction boxes run along. That area there. Yeah, okay. Because then that still gives us chance to lift out. Yeah, maybe if we needed to lift out the. The level transmitter from BTO1 and BTO4.

说话人 1 01:07:45

I can't remember where they were central or whether they could be offset towards the front. So they may be reachable. We'd have to look at that. But yeah, maybe the panel sit there so we can lift out the level transmitters from these vessels as well because that will be the other bit that needs lifting out. Yeah, understand.

说话人 2 01:08:15

Let me check. 那个范工，他刚才共享了一下，他有两个问题，一个正方形的大的苯胺的控制柜，能不能做成长方形的？这样的话，他不就高度就会低一些。另外他可以，就现在不是跟温度计那块打架嘛，他可以往后错一点。人在翘块三跟翘块一的中间那点位置，这样等于是错开他的最前面那块跟温度计打架那块，把那个小的控制箱放在他旁边，等于是这个叫什么？前面反应器的翘块的左上角那个角的那块，这样的话，只要避开后头的液位计的那块，不跟液位计打打架，应该也差不太多。他们说他们就是去，他们有一个平台，能够2.5米，他觉得人稍微倾斜一点，也能够到那个位置。就是即使不是在最前头，跟那个温度计那块，然后他稍微倾斜一点，也能够到温度计后头那一点，进行操作。

说话人 4 01:09:46

啊，我明白他说的了，就是放在那两个跳块之间，把给躲开，他有一个平台可以够着这个哈。

说话人 2 01:09:54

对，他他怎么着都是用一个平台嘛，2.5米，你跳起来也够不着啊。对吧？对。

说话人 4 01:10:03

那我试着放一下吧。他刚才说做成长方形的。对。孟工，他这能做成长方形的吗？上次选的那，孟工在吗？在呢。孟工。

说话人 1 01:10:22

孟工。

说话人 6 01:10:22

啊在在在，刚刚静音静音了，静音了，啊，在的。他那个能做成长方形吗？可能不行，可能不行，那个我们现在选的这个基本上就是。能选的比较合适的这个尺寸了。

说话人 2 01:10:37

就。

说话人 6 01:10:38

没有再大的了，好像是。

说话人 2 01:10:39

不是，为什么做不成长方形？就是我面体积不变，我只是把它的形状变成。

说话人 6 01:10:46

就上次，因为我我下面跟你说过，就是。当前可以，在相对短期内取得 CE 认证的，都是一些固定的尺寸。如果说再改变形式的话，他要单独去拿到欧，欧洲去 CE 认证什么的，那个周期很长。

说话人 2 01:11:05

啊，OK。

说话人 6 01:11:07

对，因为它涉及到，首先它涉及到一个柜体本身，还有里边还有装电子元器件，所以这个要要单独去码，就比较麻烦啊。OK，我明。

说话人 2 01:11:17

Well, okay, Xiao.Hi, Keith.Yeah, okay.I talk to shuangshuang and Desmond and the page, the position you proposed, shuangshuang, think it should work like it, make it a little bit, a little backward and so it won't conflict with the.Level transmitter and for the shape of the IIS.

说话人 2 01:11:46

Control panel this month said it will be very hard cuz the shape, if we're changing the shape, the easy access, the CE Mark shape is fixed. There are several TRU, several like fix the shape.

说话人 2 01:12:09

Control panel standard and they I I has already got the CE Mark and if we're going to change the ship, we need to apply the CE Mark for it.And it takes a long lead time to do so.

说话人 6 01:12:27

对对，我再大概设计一下，它也有小的，也有大的，但是要么就是，它有它有形状长的，但那个长的不满足我们的高度要求，就是卡件放不下，再有更大的，就完全就不行了，就算了。

说话人 2 01:12:41

这个。

说话人 6 01:12:42

相对是合适的，嗯嗯。

说话人 2 01:12:44

这个 rectangle。

说话人 2 01:12:45

Oh, shape of the control panel, but the height of it doesn't fit for our situation.And they're part of the items could not fit in that space.And the larger one is too large and do not fit us.

说话人 2 01:13:07

Situation, our situation as well.So according to Desmond, he has chose the shape and maybe this square one is the most suitable for now, Peter, I believe we can get whatever shape we need certified.

说话人 1 01:13:31

So if we look at what looks like the best dimensions for accessibility and size, let us know what that box looks like and we'll get you a price for it. You know, I don't. I think with that time on space, we would probably be better getting something that fitted what works for us. Okay, rather than getting something, yeah, don't try not to be limited by that box shape. I'm sure we can get anything made to any size and then certified. Okay, yeah, so yeah, let us know a size and we'll get you a price and delivery for that.

说话人 2 01:14:21

OK, thanks. 他说他觉得他什么箱子的形状应该是都可以的。咱们的空间比较有限，他觉得更高的优先级是，我他的就是比较，我们能够得着这个问题。然后他说他。对对，我。他不是说，你听到了吗？

说话人 6 01:14:50

他说的，他他他有什么，不不，前面这个我听到了，就后面他有什么解决方案吗？因为我们现在。

说话人 2 01:14:55

他说你定制形状的话。他。他说那个他他能他能在任何形状他都能变，他都能给咱做成 certified，然后说就我我们告诉他这个尺寸，然后他就会他他来弄，就咱们把这个尺寸告诉他，然后他来弄，给给我们一个价格和一个运送。

说话人 6 01:15:23

是这样的啊，他，他里面有电子元器件的。他拿到这个认证之后，我们不能直接用的啊。

说话人 2 01:15:34

嗯，你给他一个尺寸吧，他碰壁了再说吧，我觉得。咱们不是现在你这个方形的已经已经有最后备案了嘛，他觉得他能弄到的话，就是你先就是按给一个尺寸，就是你觉得合适的一个尺寸，然后看他他觉得可以，再往下走。往下走走不到，然后咱们。退回到这个版本来。

说话人 6 01:16:01

OK, OK, OK, 好的好的。

说话人 2 01:16:03

行，那那你去弄一个这种的长方形的合适尺寸，好吧？ Other other, yes. Okay. Yeah, I just talk to Desmond and he will to figure out what the rectangle side could fit and send that through email to you. Yeah, no problem. It's just the guys are gonna be up there on steps or on a platform. Yeah.

说话人 1 01:16:32

It's not like they can little hop up on the platform to get another 500 Mills worth of height to get to the top of the panel. So yeah, if we can make it accessible to them, yeah, as easy as possible.

说话人 2 01:16:51

yeah, yeah, I understand。

说话人 2 01:16:57

那范工还有其他要讨论的地方？

说话人 4 01:17:02

我这边没有了，我就按照个咱们刚才讨论的，回头再更新一版吧，行吧？行，嗯。

说话人 2 01:17:07

Sorry, I just asked the shuangshuang. That's all the questions for the 3 d model from her. And she will update another version base on today's discussion. And also that's more will figure out the size of the control panel and that's perfect. Easy accessible. Yeah, yeah, that's perfect. Thanks, Peter. Yeah, thank you. And is there other topics from your side?

说话人 1 01:17:48

Not at the moment. They will be coming. I have the outline for the catalyst charging bag arrangement. So we will probably need to add a support onto the frame somewhere. To support the catalyst charging bag, I don't see it as being a problem because it can be a bolt on to the frame. So it's not gonna affect the size, but that's hopefully being firmed up. Yeah, it now I'll think.

说话人 2 01:18:29

Yeah, it's moving forward. It's looking more achievable every day. There are two more questions from our side. As I just said, during the beginning of the meeting. And could you see my screen? And yeah, the first one is from Zi Liang about the about the pipe friend and metal ring and he to talk to the vendor and made sure that the gasket could all be made by 3UH316L, but. We need to have the technical requirement with the harness of the metal ring gasket shall be less than 150 hp. And the French must be. Greater than one 60. And the, the, and we talk to the equipment supplier and they said this harness test shall be provided all above the material by the Ma per

material vendor. And then afterwards, we need to, the equipment supplier will do the revalidation and so that the harness difference is more than 10 hp and it will work. And so it's.

说话人 2 01:20:15

Yeah, so that one is solved. We don't need to think about the Titan ta tanning or I couldn't remember the pronunciation. Yeah, tan, tanning. This one is what we're going to do about the Frank and maturing, and we will. Also make sure the equipment vendors do the revalidation. And also we got the report for the both of the materials. That sounds perfect.

说话人 2 01:20:51

Thanks. And another one is the risk by Gouyu. And this one is what we're. We cannot solved yet. It's about the separators, brown cluster, electronical back pressure valve. And after we change the design, the temperature to 2,7,2,70. And the equipment, the manufacturer that had a feedback that the temperature 270 might quickly damage the electronic component, the parts and make it unusable. And they recommended the maximum working temperatures 50. And, but, and it can the temporarily bear with 100 to 2,120 for very short, for a short ti period of time. And then we ask for some manufacturer that can do the high temperature resistance. And, but it's the pneumatic control valves. But this one, the issue is the feedback. The issue is the back pressure was too large, the range is too large, and also the flow rate is quite small. So we cannot find suitable CV value for the valves and we're ask consulting more manufacturers. Do you have any. Suggestions or do you have any previous experience or manufacture you suggest first thoughts, we don't.

说话人 1 01:23:03

Ever expect to see a temperature of 2,70? That's not our aim. Yeah, so if we did have a thermal decomposition in the high temperature. And we destroyed the Broncos controllers. I don't see that as being a major issue.

说话人 1 01:23:46

Because it would, the only time we would damage them is if we had a true high temperature runaway and relief event. Yeah, as long as the controllers don't fail mechanically. I'm kind of happy if we fry the electronics and we have to replace them.

说话人 2 01:24:17

Okay, yeah, so, okay, so w in the runaway situation, the we don't need the Bronco store electronical wall to work. The relief will do all the work. And so that afterwards, we must replace

them.And so choosing the Bronco's is okay for us, right?That's, that would be my thoughts.
There's nothing else that obviously fits.

说话人 1 01:24:54

So it's not like we've got another good choice.We don't expect it to happen.And if it does, as long as we don't get a lot of containment of release of hydrogen from, don't, from the Bronchus or the, a release of solvent, I'd say that was acceptable.We just put it down as a, something that would need to be checked following a high temperature relief scenario. Okay. Yeah, got it.
Thanks. Let me.

说话人 2 01:25:30

talk to 高宇，高工。哎，在了在了。对，他的意思是说，他觉得没事，他在270度，就是在你反应失控了，高温高压的情况下，那个时候就是泄放情况了。泄放情况的话，他这块，他只是电子元器件坏了，你的机械结构还在，正常的话，他觉得你泄放阀在工作，他这块他失效了，也不会说你需要要背压的情况，他只是不会让他泄露大量的氢气跟溶剂就行。他估计估计在你的结构还在的，机械结构还在的时候，就不会出现这种问题。所以他觉得，而且如果出现了泄放情况，你布朗克斯特电子 VR 阀肯定是要换的，它坏不坏咱都要换。

说话人 7 01:26:30

哦，OK，OK。

说话人 2 01:26:32

所以就是还是用这个布朗克斯特的电子 VR 阀。

说话人 7 01:26:36

行，主要是我们有这个问题跟他反馈一下，他没问题就 OK。

说话人 2 01:26:41

行。

说话人 3 01:26:41

不是，上次不是讨论的时候说泄放工况的时候，怕。背压阀那也漏，它坏了就坏了，坏了没问题，就是怕它那也漏。

说话人 2 01:26:52

那就是。

说话人 3 01:26:53

漏的话就会有安全问题。

说话人 7 01:26:55

他选那个耐高温的密封材质，叫什么？全氟醚的，我查了一下，能耐300多度呢。然后他用那个全氟醚的密封材质就可以，只要是能保证泄，放到这不往外漏。

说话人 3 01:27:10

对，就是得保证不外漏，它坏就坏了。

说话人 7 01:27:14

OK。对，我跟他说了，让他选全氟醚的，他说他说能，你那个查到300多度，他说应该就没问题，他说但是就是失效，就是工工作失效。

说话人 2 01:27:24

OK，行，那行，我跟他说一下，密封没事，但是工作失效，OK，行。

说话人 5 01:27:31

我插一句呗。

说话人 2 01:27:32

嗯，您说。

说话人 5 01:27:33

嗯嗯，高工，你这个，你说那，刚才说那个全氟醚的，那个密封垫啊。你在数据表上的时候一定要写啊。

说话人 7 01:27:45

啊写上了，对，我写。

说话人 5 01:27:48

对。一定要写，因为咱们前期跟他技术交流是一方面，后续跟他采买采购，这些东西一定是咱作为这个合同的基础条件的，要提给他的。

说话人 7 01:27:59

嗯，对。这个比较关键，这些参数我都会写的，就是。行行行，好。

说话人 1 01:28:05

好，好嘞好嘞。

说话人 2 01:28:06

好嘞。对。那胡工您这边还有其他 concern 吗？

说话人 3 01:28:13

我这没了。

说话人 2 01:28:15

OK，全氟醚是哪个醚啊？甲醛的醚吗？

说话人 7 01:28:21

对。

说话人 2 01:28:23

服饰。

说话人 7 01:28:25

不是甲醛的醚，我看看，醚迷，我搜一下。全。没有。就全部的全。

说话人 2 01:28:36

我看我拼音能不能搜出来，我因为我找一下英文怎么说。Oh, ffk, Jian.Oh, ffk.Okay, got it.Xiong.Hi.Hi, Keith.Hi, Peter.I just double check with Guoyu and he said the mechanical structure, he will.Using the ffk, the material, and he double check with the vendor.This one can bear with at least three hundreds, ten centigrade and so it won't damage the, the seal, the containment of it. So it won't relieve.The only thing is the electronical items will lose this effectively.We cannot do the back pressure, but it won't lose containment.So we think it should

work and we can choose the, we will also put it in the material requirement for the vendor. And we will choose the ffrkm.

说话人 1 01:29:42

As the material, and so that it won't do any damage during the high temperature. Yeah, that sounds good. The only ones we're really talking about is the back pressure PCV28 and possibly the flow controller 0,4. The liquid one. And both of those are downstream of the condenser. So hopefully, the condenser will do something in an overpressure event. Most of the high temperature overpressure will come from the reactors, which will go straight to the event line. So it's only really PCV028 that might see the high temperature and maybe FCV04. The other ones are on the buffer tanks, which don't see the high temperature.

说话人 1 01:30:50

Or the hydrogen side, which again, it's, that's on the cold hydrogen side. So yeah, I'd say that was as long as mechanically it's good, I'm happy with that. Okay, thanks.

说话人 2 01:31:05

他说好像就F208可能遇到这种高温的情况，其他的那几个他，就是等于是比如说康冷凝器后头可能是 F 208028，其他那几个好像都不是太会遇到这种情况。

说话人 7 01:31:22

是，是这样，所以说只提了这个。

说话人 2 01:31:25

对，然后其他的就可以更随意一点啊。行，他说他是只要咱们这个机械结构密闭性没问题，他就可以啊。那这个事就解决了，还有什么其他的？我没提到的事，需要跟他讲的吗？就这三件事，是吧？大家。

说话人 7 01:31:55

对，我这没有，我这就一个。

说话人 5 01:31:58

我这没有。

说话人 2 01:31:59

胡工，您这有吗？还。

说话人 3 01:32:01

我这也没有。

说话人 2 01:32:02

OK. I just double check. That's all from us. And thanks, Keith. Excellent. Thanks, Peter. That's good. Yeah, great. It's will look forward. Yeah, we'll speak again tomorrow, no doubt. Okay. Thanks a lot, guys. Yeah, thank you. Have a nice night. Yeah, thanks. You too. Bye. Okay.

说话人 5 01:32:29

超璇。

说话人 3 01:32:32

啥呢？

说话人 5 01:32:34

咱们前两天跟。